

QUALIFORM SLOVAKIA s.r.o.

Pasienková 9 D, 821 06 Bratislava Skúšobňa stavebných hmôt ALIFORM Pracovisko 01 Bratislava





Tel. č.: 00421 2 4564 9678, Fax.: 00421 2 4564 9679

REPORT No.: 4224 / O / Be 13 / 2013

concerning the depth of penetration of water under pressure

Identification data:

Customer:

IZONIL

Type & quantity of tested samples: cube (150x150x150) mm - 3 pcs

Samples fabricated:

8.10.2013

Marking of samples:

V/1,2,3

Fabrication place:

laboratory IZONIL

Site - manufactory:

Object:

Test purpose:

planned test

Samples delivered to laboratory:

21.10.2013

Characteristics of tested concrete:

Concrete marking: IZONIL parging HARD

Prescriptions marking: unscribed

Consistence of fresh concrete:

unscribed

Concrete temperature: unscribed

Samples compression method:

pricking

Air content:

unscribed

Treatment after delivery:

humid storing

Concrete mixture composition:

Cement - type, quantity:

IZONIL parging HARD

40 kg

Aggregate - type, quantity:

unscribed

Water - type, quantity:

clear water

7,21

Additives:

unscribed

Notes: The sampling was performed apart from the scope of accreditation. Above stated data were given by the customer. Test results are related only to the subject of testing and do not replace other documents, required by the supervising authorities according to specific statute. Without written permission of testing laboratory, it is not allowed to reproduce this report incomplete.

Test characteristics:

Test performed acc. to: STN EN 12390-8 Testing hardened concrete

Part 8: depth of penetration of water under pressure

Date of the test:

8.11.2013

Test performed by:

Tomáš Imrich

SD B9/bet 20/1-2012

Strana 1 z 2

Report no.: 4224/O/Be 13/2013

TEST RESULTS:

Age of samples at the

beginning of testing:

31 days

Direction of water pressure action:

Maximal water pressure:

0,5 MPa

upwards, against the line of mould filling

Water leakage to surface:

none


Number of sample:		1	2	3
Weight of sample:	(kg)	4,72	4,69	4,68
Height of tested sample:	(mm)	150,9	150,6	151,1
Width of of tested sample:	(mm)	149,9	150,0	149,8
Length of tested sample:	(mm)	150,1	149,6	149,9
Volume density of concrete:	(kg.m ⁻³)	1390	1390	1380
Defined maximal values of leakage on sample:	(mm)	0	0	0
Defined average values of leakage on sample:	(mm)	0		

Graphic presentation:


sample No. 1:

100 50 0 50 100 150

sample No 2:



sample No. 3:



Discrepancy to unified method: the samples were exposed to water pressure 0,1 Mpa!

Test evaluation:

By testing of water permeability were determined the maximal leakages of 0, 0, 0 mm. By testing of water permeability were determined the average leakages of 0 mm.

Bratislava:

22.11.2013

Checked and approved by:

Distribution list: 2 x IZONIL

1 x SSH QUALIFORM SLOVAKIA s.r.o.

Jozef VARGA
Head of the Workplace